


Sierra Way Emergency Repairs

Project Timeline



April 29, 2023 – Sierra Way failed due to heavy water flows on the South Fork of the Kern River (South Fork), which is approximately 0.8 miles north of State Route (SR) 178 along Sierra Way.




October 26, 2023 – South Fork water flows were low, and Kern County Public Works crews replaced culverts.



August 2023 – Hurricane Hillary added more water flows to the South Fork.



November 7, 2023 – Newly installed culverts failed.



February 27, 2024 – Bid opening for Job Order Contract took place.

March 19, 2024 – Board of Supervisors approved lowest bidder, which was Granite Construction.




March 29, 2024 – Draft Hydraulics report indicated the proposed two (2) – 48” culverts would not handle a 10-year storm.



April 23, 2024 – Engineering Services Agreement (ESA) with AECOM (consultant overseeing the plans for the repair) – design feasibility study.



June 21, 2024 – 100% plans/design complete.




May 23, 2024 – Draft culvert designed.

June 7, 2024 – Comments back to AECOM.



July 15, 2024 – Begin construction.



November 8, 2024 – Construction anticipated to be complete.